INSERTABLE PIXELS PROGRESS REPORT

FEBRUARY 19, 2001

PIXEL GENERAL MEETING


E. ANDERSSEN, LBNL

OVERVIEW

- SYNOPSIS OF EVENTS SINCE SEPTEMBER
 - TUBE ENVELOPE SHRANK FROM ~R250 TO R242
 - ALL DISKS NOW HAVE 8-SECTORS, AND ARE IDENTICAL
 - 2% COVERAGE HOLE-DEPENDS ON DEFINITION OF HOLE, BUT NOT HERMETIC
 - SCT ENVELOPE GREW-FORWARD MODULES CUT BACK 13MM RADIALLY
 - SCT ENVELOPE IS NOW WELL DEFINED, AND IS WHAT ALLOWS SUPPORT TUBE DESIGN TO WORK
 - DESIGN EFFORT AT RAL—GROUND WORK FOR RAIL/TUBE DESIGN AND MOCKUP
- LAYOUT OF SUPPORT SCHEME AND NEW SERVICES
 - INSTALLATION REQUIRES NEW SUPPORT SCHEME
 - IMPLIES NEW SERVICE ROUTING AND BREAKS
- Installation overview
 - KEY POINTS AND RAMIFICATIONS
- Mockup of Pixel Support Tube is underway
 - VERIFICATION OF INSTALLATION PROCEDURE
 - TESTING OF SUPPORT AND LOAD TRANSFER
- KEY MILESTONES




PIXELS IN INSTALLED POSITION





PIXEL DETECTOR

GENERAL LAYOUT




FEBRUARY 19, 2001
PIXEL GENERAL MEETING

PIXEL DETECTOR INTEGRATION

E. ANDERSSEN LBNL

PIXEL DETECTOR

THERMAL/EMI/GAS BARRIER




- PIXEL SUPPORT TUBE IS SUPPORTED BY BOTH THE BEAM PIPE SUPPORT* AND THE SCT BARREL (BARREL ID)
- IT FORMS A CLOSED VOLUME WITH THE BEAM PIPE



PIXEL DETECTOR

FAR SERVICES ARE INSERTED




FAR SIDE PIGTAILS NEED TO FOLD BACK OVER FRAME TO GIVE ACCESS TO PPO



NEEDS UPDATE FOR NEW STAVE COUNT (90)

	<i>()(</i> 'T)
SERVICES IN	$C \times A \times $


	Patch Panel	Barrel		Tube	6-Module	7-Module	Bundle	Staves	Sectors
	Octant Name	Layers 1&2	Disk	Total	Bundle	Bundles	Total	Serviced	Serviced
Side A	1A	3	2	5	(3+6)= 9	6	15	12	3
	2A	3	1	4	(3+6)= 9	6	15	12	3
	3A	3	2	5	(3+5) =8	5	13	10	3
	4A	3	1	4	(3+6)= 9	6	15	12	3
	5A	3	2	5	(3+6)= 9	6	15	12	3
	6A	2	1	3	(3+5)=8	5	13	10	3
	7A	3	2	5	(3+6)= 9	6	15	12	3
	8 A	3	1	4	(3+6)= 9	6	15	12	3
Side C	1C	3	1	4	(3+5)=8	6	15	10	3
	2C	3	2	5	(3+6)= 9	6	15	12	3
	3C	2	1	3	(3+6)= 9	5	13	12	3
	4C	3	2	5	(3+6)= 9	6	15	12	3
	5C	3	1	4	(3+6)= 9	6	15	12	3
	6C	3	2	5	(3+5)=8	5	13	10	3
	7C	3	1	4	(3+6)= 9	6	15	12	3
	8C	3	2	5	(3+6)= 9	6	15	12	3
Side C B-Layer	1CBL		X	2	4	4	8	4	
	2CBL		\times	3	6	6	12	6	
	3CBL			3	6	6	12	6	
	4CBL		X	3	6	6	12	6	



E. ANDERSSEN LBNL

NUMBERING SCHEME FOR EACH SIDE LOOKING AT IP FROM THAT SIDE—POSITION# COINCIDES PHYSICALLY ACROSS ATLAS.


OVERLAP REGION (PPO)




- RADIUS OF PPO IS APPROXIMATELY 180MM
- STARTS AT Z=750 AND GOES TO Z=1070 (50MM GAP BETWEEN PPO AND FRAME)
- END OF SUPPORT TUBE IS AT Z=3400MM, MAKING THE TYPE I PANEL 2.65M LONG



SERVICES MECHANICAL SUPPORT




PIXEL NEAR SIDE SERVICE TERMINATION






- ASSEMBLY ORDER REQUIRES BREAKS AT NEW LOCATIONS
 - CONSISTENT WITH MANUFACTURE AND ASSEMBLY
- CABLE LENGTHS CHANGE, PLACING MORE CHALLENGING VOLTAGE DROP REQUIREMENTS ON THE LOW MASS CABLES
 - Type I cable changes from 1.5m to 2.8m (0.5V was 0.4V)
 - PIGTAILS HAVE MUCH HIGHER DROP
- This leads to a re-Jio.emhcTw[(As)4.6(s)415(h)-1.3(s)4.6(m)4 4(s)4.7(0)80.4a07(ref)7.(s)th is






RAIL DESIGN IN SUPPORT TUBE



VEE AND FLAT RAILS WERE CHOSEN TO PROVIDE PSEUDO-KINEMATIC SUPPORT FOR THE DETECTOR DURING DELIVERY TO THE SUPPORT POINTS

RAILS ARE USED ONLY FOR DELIVERY, NOT SUPPORT



FEBRUARY 19, 2001
PIXEL GENERAL MEETING

PIXEL DETECTOR INTEGRATION

E. ANDERSSEN LBNL

PIXEL SUPPORT TUBE MOCKUP



- SUFFICIENT SPACE ACQUIRED IN OLD BEVATRON GENERATOR ROOM
 - ENOUGH SPACE TO SIMULATE ENTIRE ASSEMBLY SEQUENCE
 - EVEN POSSIBLE TO DO THIS ON SCAFFOLDING IF SO DESIRED (DON'T DESIRE TO)
- MOCKUP IN THREE PIECES TO SIMULATE INDEPENDENT PARTS OF TUBE
 - GOAL IS FOR FULL LENGTH OF ENTIRE TUBE TO SIMULATE ALL INSTALLATION SCENARIOS
 - DETECTOR RAILS ARE REMOVABLE, SHOULD MODIFICATION BE NECESSARY



PIXEL FRAME AND SERVICE MOCKUP

SCOPE

- Mass and Envelope Geometry of final detector Frame
 - ATTEMPTING FOR SIMILAR FRICTION AS WELL
- AT LEAST TWO FULL QUADRANTS OF "DUMMY-DUMMY" SERVICE PANELS
 - INITIALLY 1-QUADRANT, BOTH SIDES, EVENTUALLY HALF OF ALL SERVICES (ARE MORE NEEDED?)
- AT LEAST TWO OCTANTS (BOTH SIDES) OF MECHANICALLY ACCURATE CONNECTIONS
 - NEEDED FOR INSTALLATION SIMULATION
- AT LEAST ONE OCTANT OF ELECTRICALLY ACTIVE SERVICE CONNECTIONS
 - THIS IS TO PROVIDE VERIFICATION THAT TERMINATIONS STAY TERMINATED THROUGH PROCEDURE
 - MIGHT PROVE USEFUL FOR THERMAL MOCKUP
- PROVISION FOR DUMMY B-LAYER INSTALLATION
 - REQUIRES ALSO MECHANICAL CONNECTIONS FOR INSTALLATION SIMULATION



MOCKUP STATUS AND PLANNING

- PLAN TO HAVE COMPLETED BOTH TUBE AND PIXEL/SERVICE MOCKUPS BY END OF MARCH
 - MACHINING IS CRITICAL PATH, BUT IS CURRENTLY ON SCHEDULE
- INITIAL TESTING OF INSERTION COMPLETE BY MID APRIL
 - INTENDED TO BE COMPLETE FOR APRIL MEETING
 - ALLOWS INCLUSION OF RESULTS IN JUNE CDR OF PIXEL TUBE AND GLOBAL SUPPORTS

MILESTONES

- APRII.
 - FRAME AND DUMMY-DUMMY SERVICES
- JUNE-AUG
 - ELECTRICALLY ACTIVE TESTING/THERMAL SIMULATION
- OCT-02
 - MECHANICAL TESTING OF ASSEMBLY PROCEDURES

FOLLOW-UP

- SPACE IS ACQUIRED—HEATING MAY NOT BE
- FABRICATION
 - MATERIALS ARE IN THE SHOP, MACHINING STARTED
 - EXTRUSION ORDER PLACED
- PIXEL FRAME AND SERVICE PANEL MOCKUP
 - Mass tally has begun
 - TARGET MOCKUP MATERIALS TO GET CLOSE TO CORRECT MASS.

